

RPA Hospital Redevelopment

Construction update 28 April 2025



Excavations are progressing well following the Easter break, with major in-ground infrastructure diversions under way. Essential services, such as main sewer and water conduits, are being diverted to make way for the redevelopment. Within the hospital, we have also commenced works that will connect the existing building to the new East Tower.

Works	Date	Location	Impacts	
Overview of current and upcoming activities				
Level 3 façade demolition	Expected to commence early-May 2025	Building 89	 Demolition activities are scheduled to be undertaken on Level 3 façade of building 89. Demolition and associated noisy works will be carried out between 7am and 2pm weekdays from mid-May. Activities will be carried out with the health and safety of patients in mind; localised noise and vibration impacts are expected throughout the works. 	

Works	Date	Location	Impacts
Corridor and atrium space works	Expected to commence mid-May 2025	Level 4	Upcoming works in the corridor and atrium space on Level 4 of RPA Hospital main building.
Temporary relocation of reception area for Women & Babies clinic areas	Expected to commence mid-May 2025	Women & Babies	 Works are scheduled in mid-May for the temporary relocation of the reception area for Women & Babies clinic areas on Level 5 of RPA Hospital main building. Signage will be in place to help ensure a smooth transition for patients and visitors, and impacted stakeholders will be notified in advance.
Asphalt rectification works	Expected to commence mid-May 2025	Johns Hopkins Drive	 Asphalt rectification works will take place along Johns Hopkins Drive during May, weather permitting. Access will be maintained, with traffic control in place to ensure the safety of both vehicles and pedestrians.
Pedestrian access changes Works notice	Commencing 28 April 2025	East campus	Missenden Road footpath closure and detour for approximately six weeks
Piling works Works notice	Ongoing	Lambie Dew Drive and Johns Hopkins Drive	 Piling works commenced for eastern extension located west of the Susan Wakil Building Intermittent noise and vibration from piling work
Asbestos removal Fact sheet	Ongoing	Lambie Dew Drive	Asbestos removal inside established construction site Qualified asbestos removal workers in Personal Protective Equipment (PPE) will complete the works Air monitoring and reporting in place

Minimising construction impacts

We are committed to minimising the impact of our works. All construction activities are carried out with the health and safety of the local community and site workers as our top priority, and we endeavour to keep noise, dust and vibration to a minimum.

Where possible, activities are scheduled during approved site hours of Monday to Friday, 7am to 6pm and Saturday, 8am to 5pm. Work may be delayed or rescheduled due to weather or unforeseen circumstances.

Out of hours work will be communicated directly to affected stakeholders, and all activity dates and times remain subject to change. Delivery of construction materials and equipment may also be undertaken out of hours where required due to vehicle size.

Stay up to date on the redevelopment by <u>subscribing</u> to our project updates and visitor the project website rparedevelopment.health.nsw.gov.au for more information.

Email <u>RPARedevelopment@health.nsw.gov.au</u> or phone (02) 9978 5901 with any questions.

We thank you for your continued support of the RPA Hospital Redevelopment.

Kind regards,

The RPA Redevelopment Team

